

# FINAL INSPECTION CHECKLIST

## 17" Crown Block Sheave

S/N \_\_\_\_\_

- \_\_\_ Hub grease witnessed prior to seal.
- \_\_\_ Axle nuts are properly preloaded.
- \_\_\_ Wheel spins without excessive force.
- \_\_\_ 4 each spiral pins present in axle shaft.
- \_\_\_ 3 each thru pins and 3 each retaining clips present.
- \_\_\_ 6 each lanyards are present and 12 each ferrules are fully crimped.
- \_\_\_ 10 each nylock nuts are present and tightened.
- \_\_\_ 12 each 3/8" bolts are present and tightened.
- \_\_\_ Serial number on wheel tag, inspection tag, and shop traveler agree.
- \_\_\_ Line size on wheel, wheel tag, and shop traveler agree.
- \_\_\_ Serial numbers and lot numbers on parts match shop traveler.
- \_\_\_ Overall appearance is good, no damage to paint.

I certify that the above-specified items have been inspected and found to be in compliance.

SIGNATURE \_\_\_\_\_ DATE \_\_\_\_\_